CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/CEMENT/2020-21 Date: 04.11.2020

TEST REPORT ON CEMENT

*** Customer**	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
*** Agency**	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
*** Name of Work**	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
***Reference**	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
*** Sample ID**	:	Cement
Sample Received on	:	03.11.2020
Period of Testing	:	03.11.2020 to 04.11.2020
Report Issue Date	:	04.11.2020

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269:2015
1	Standard Consistency	IS-4031 (Part -4) : 1988 (RA-2019)	29.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) : 1988 (RA-2019)	190Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) : 1988 (RA-2019)	390 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) : 1988 (RA-2019)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive En
Project Divisio
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL : Accredited Laboratory as per ISO / IEC 17025 : 2017

Job No: CIVIL/BBMP/MSV/W.No.07/CSR 286/SAND Gradation/2020-21 04.11.2020

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	:	Asst. Executive Engineer, Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	Sri. M.S. Venkatesh, No.15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of Work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
*Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Sample ID	:	Fine Aggregates (Manufactured Sand)
Test Method As Per	:	IS - 2386 (Part I) : 1963 (RA-2016)
Sample Received On	:	03.11.2020
Date of Testing	:	04.11.2020
Report Issue Date	:	04.11.2020

Total Wt. of Aggregates in gms = **1000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-2016			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	98.60	90-100	90-100	90-100	95-100
2.36	79.10	60-95	75-100	85-100	95-100
1.18	58.40	30-70	55-90	75-100	90-100
600 Micron	38.20	15-34	35-59	60-79	80-100
300 Micron	16.00	5-20	8-30	12-40	15-50
150 Micron	4.80	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-II specific limits.

Note 1 :

For crushed stone sands, the permissible limit on 150-micron IS Sieve is increased to 20 percent. This does not affect the 5 percent allowance permitted in 4.3 of IS 383 applying to other sieve sizes.

Note 2 :

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing. M/s. Civil-Tech Consultants & Engineers

****

Asst. Executive Engineer
Project Division
Yelahanka Zone

Authorised Signatory

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathy Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256/AGG/GR/2020-21 04.11.2020

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of Work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
*Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Sample ID	:	Coarse Aggregates (40mm)
Test Method As Per	:	IS - 2386 (Part 1) : 1963 (RA-2016)
Sample Received on	:	03.11.2020
Date of Testing	:	04.11.2020
Report Issue Date	:	04.11.2020

Total Wt. of Aggregates in gms= **5000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS - 383 : 2016	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	97.20	95-100	85-100
20	40.16	30-70	0-20
10	15.84	10-35	0-5
4.75	3.22	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under graded specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Pooja K.L.
Authorised Signatory

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/AGG/GR/2020-21 04.11.2020

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
*** Agency**	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
*** Name of Work**	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
***Reference**	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
*** Sample ID**	:	Coarse Aggregates (20mm)
Test Method As Per	:	IS - 2386 (Part 1) : 1963(RA-2016)
Sample Received on	:	03.11.2020
Date of Testing	:	04.11.2020
Report Issue Date	:	04.11.2020

Total Wt. of Aggregates in gms= **5000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS - 383 : 2016	
		Graded	Single Sized
40	100	100	100
20	96.96	95-100	85-100
10	30.66	25-55	0-20
4.75	5.16	0-10	0-5

Civil-Tech Consultants & Engineers Bangalore

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

****

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/SAND-Gradation/2020-21 04.11.2020

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of Work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
*Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
*Sample ID	:	Sand for masonry mortars
Test Method As Per	:	IS - 2116 : 1980 (RA-2017)
Sample Received on	:	03.11.2020
Date of Testing	:	04.11.2020
Report Issue Date	:	04.11.2020

Total Wt. of Aggregates in gms **1000**

Is Sieved Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS : 2116 - 1980 (RA-2017)
4.75	100.00	100
2.36	98.50	90-100
1.18	92.70	70-100
600 Micron	77.60	40-100
300 Micron	27.80	5-70
150 Micron	7.60	0-15

* Information is furnished by the Customer/Representative

Remarks : This tested sample satisfies requirement.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/CC Solid Block/2020-21 06.11.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF SOLID CONCRETE BLOCKS

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of Work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
Test Method As Per	:	IS: 2185 (Part-1) : 2005 (RA-2015)
Size of Blocks	:	400mm x 150mm x 200mm
Cross Sectional Area	:	60000 mm^2
No. of Blocks Tested	:	08
Sample Received on	:	04.11.2020
Date of Testing	:	06.11.2020
Report Issue Date	:	06.11.2020

Sl.No.	Block ID	Wt. in Kg	Failure load (KN)	Compressive strength (N/mm^2)	Requirement as per IS: 2185 (Part-1) - 2005 (RA-2015)
1	Block 1	25.12	251.3	4.19	Minimum required Compressive Strength of Individual Units 4.00 N/mm^2
2	Block 2	24.95	259.8	4.33	
3	Block 3	26.85	261.5	4.36	
4	Block 4	26.61	276.1	4.60	
5	Block 5	24.02	280.4	4.67	
6	Block 6	25.31	265.0	4.42	
7	Block 7	26.98	289.7	4.83	
8	Block 8	24.13	293.7	4.90	

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Pooja K.L.
Authorised Signatory

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256/CC Solid Block/2020-21 06.11.2020

TEST REPORT ON BLOCK DENSITY OF SOLID CONCRETE BLOCKS

* Customer	:	Asst. Executive Engineer, Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	Sri. M.S. Venkatesh, No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of Work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Yak Zone/WO/TT/2020-21 Date:13.08.2020
Test Method as per	:	IS - 2185 (Part-1) : 2005 (RA-2015)
Size of Blocks	:	400mm x 150mm x 200mm
Cross Sectional Area	:	60000 mm^2
No. of Blocks Tested	:	03
Sample Received on	:	04.11.2020
Date of Testing	:	06.11.2020
Report Issue Date	:	06.11.2020

Sl.No.	Size of Block in mm	Density in Kg/m^3	Average Density Kg/m^3	Requirement as per IS: 2185 (Part-1) - 2005 (RA-2015)
1	400x150X200	2231.750	2321.67	1800 kg/m^3
2	400x150X200	2346.520		
3	400x150X200	2386.741		

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Poja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ

BSCIC

ISO 9001 REGISTERED

Job No.: CTCE/BBMP/MSV/W.No-07/Steel/2020-21

09.11.2020

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Samples ID	:	8mm Bar
Test Method as per	:	IS - 1786 : 2008 (RA-2018)
Date of Testing	:	09.11.2020
Report Issue Date	:	09.11.2020

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	8	0.39	513	554	13.05	O.K	O.K

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K. L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ

BSCIC

ISO 9001 REGISTERED

Job No.: CTCE/BBMP/MSV/W.No-07/Steel/2020-21

09.11.2020

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Samples ID	:	10 mm Bar
Test Method as per	:	IS - 1786 : 2008 (RA-2018)
Date of Testing	:	09.11.2020
Report Issue Date	:	09.11.2020

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	516	557	13.10	O.K	O.K

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.2.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

BSCIC ISO 9001 REGISTERED JAS-ANZ

Job No: CTCE/BBMP/MSV/W.No-07/Steel/2020-21 09.11.2020

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Samples ID	:	12 mm Bar
Test Method as per	:	IS - 1786 : 2008 (RA-2018)
Date of Testing	:	09.11.2020
Report Issue Date	:	09.11.2020

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	12	0.89	519	561	13.25	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/Cube/2020-21 16.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of the work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Sample ID	:	Cement Concrete
Test Method as per	:	IS - 516 : 1959 (RA-2018)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	M_{20}
Compressive Strength as on	:	28^{th} day
Sample Received on	:	16.12.2020
Report Issue Date	:	16.12.2020

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	18.11.2020	16.12.2020	8.122	486.1	21.61
2	18.11.2020	16.12.2020	8.316	474.5	21.09
3	18.11.2020	16.12.2020	8.452	499.8	22.21

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi, Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/Cube/2020-21

16.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of the work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Sample ID	:	Cement Concrete
Test Method as per	:	IS - 516 : 1959 (RA-2018)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	M_{20}
Compressive Strength as on	:	28^{th} day
Sample Received on	:	16.12.2020
Report Issue Date	:	16.12.2020

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	18.11.2020	16.12.2020	8.412	502.1	22.32
2	18.11.2020	16.12.2020	8.365	479.7	21.32
3	18.11.2020	16.12.2020	8.275	482.5	21.44

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ BSCIC ISO 9001 REGISTERED

JoJob No.: CTCE/BBMP/MSV/W.No-07/MS Angle/2020-21

09.12.2020

TEST REPORT ON STRUCTURAL STEEL

***Customer**	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
***Agency**	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
***Name of Work**	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
***Reference**	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
Samples ID	:	Samples Supplied By Agency
Specimen Size	:	ISA-65X65X6mm
Date of Testing	:	09.12.2020
Report Issue Date	:	09.12.2020

Sl.No	Description	Result
1	Thickness	6.04 mm
2	Width	65.00 mm
3	Weight / Meter	5.85 Kg

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Gananathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/Fencing/2020-21 09.12.2020

TEST REPORT ON M.S PIPE

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Samples ID	:	MS Pipe 38mm Dia
Date of Testing	:	09.12.2020
Report Issue Date	:	09.12.2020

Sl.No	Description	Result
1	Thickness	2.12 mm
2	Inner Diameter	38.09 mm
3	Outer Diameter	42.29mm
4	Weight / Meter	1.912 kg

*Information is furnished by the Customer/Representative.

Note:

⇒This test report should not be reproduced except in full, without written approval of the laboratory

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

********* M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/Fencing/2020-21 09.12.2020

TEST REPORT ON CHAIN LINK FENCING WIRE

*** Customer**	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
*** Agency**	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
*** Name of work**	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
*** Reference**	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
*** Samples ID**	:	Chain link fencing- 8th gauge
Date of Testing	:	09.12.2020
Report Issue Date	:	09.12.2020

Sl.No	Description	Result
1	Diameter	4.09 mm
2	Internal Spacing	50 mm X 50 mm
3	Weight / Meter (1m x 1m)	4.194 Kg

*Information is furnished by the Customer/Representative.

Note:

⇒This test report should not be reproduced except in full, without written approval of the laboratory

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K. L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/Cube/2020-21

20.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer**	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
*** Agency**	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
*** Name of the work**	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
*** Reference**	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
*** Sample ID**	:	Cement Concrete
Test Method as per	:	IS - 516 : 1959 (RA-2018)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
*** Grade of Concrete**	:	M_{15}
Compressive Strength as on	:	28^{th} day
Sample Received on	:	20.01.2021
Report Issue Date	:	20.01.2021

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	23.12.2020	20.01.2021	8.369	381.2	16.94
2	23.12.2020	20.01.2021	8.258	393.5	17.49
3	23.12.2020	20.01.2021	8.147	389.7	17.32

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

CIVIL ENGINEERING TESTING LABORATORY

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Baseveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39150, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/Cube/2020-21 20.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* **Customer**	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* **Agency**	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* **Name of the work**	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* **Reference**	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* **Sample ID**	:	Cement Concrete
Test Method as per	:	IS - 516 : 1959 (RA-2018)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* **Grade of Concrete**	:	M_{15}
Compressive Strength as on	:	28^{th} day
Sample Received on	:	20.01.2021
Report Issue Date	:	20.01.2021

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	23.12.2020	20.01.2021	8.465	370.1	16.45
2	23.12.2020	20.01.2021	8.197	394.7	17.54
3	23.12.2020	20.01.2021	8.277	384.1	17.07

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

CIVIL ENGINEERING TESTING LABORATORY

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39196, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

(Ref No.: CTCE/BBMP/ASW/WO No-07/CSR-35a/Date: 20.01.21) 20.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	: Asst. Executive Engineer, Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	: Sri. M.S. Venkatesh, No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal Kempapura, Bangalore-24.
* Name of the work	: BBMP Assets Fencing of Vacant BBMP Land (including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	: EE(Project) Yel Zone/ WO 07/ 2020-21 Date:15.06.2020
* Sample ID	: Cement Concrete
Test Method as per	: IS-516-1959 (RA-2018)
Size of cubes	: 150mm*150mm*150mm
Cross Sectional Area	: 22500 mm^2
* Grade of Concrete	: M_{25}
Compressive Strength as on	: 28th day
Sample Received on	: 20.01.2021
Report Issue Date	: 20.01.2021

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	25.12.2020	20.01.2021	8.18	366.7	16.30
2	25.12.2020	20.01.2021	8.36	362.8	16.12
3	25.12.2020	20.01.2021	8.25	358.4	15.93

*Information is furnished by the Customer Representative.

Note:

=The report shall not be reproduced, except in full, without the written approval of the laboratory.

=The results indicated above are based on the tests carried out on the samples received in the laboratory.

=Any Query regarding the report must be reported within 30 days from the date of testing.

M.S. Civil-Tech Consultants & Engineers

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone

#223/14, 7th Cross, 3rd Stage, 4th Block, Sharada Ganapathi Nagara, Sanjeevinipura, Bangalore-78.
Tele fax: [illegible], Cell: 9740[illegible], Website: www.civiltechconsultants.com
e-mail: vishwanath.ms@civiltechconsultants.com | info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/Cube/2020-21 20.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
* Agency	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
* Name of the work	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
* Reference	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
* Sample ID	:	Cement Concrete
Test Method as per	:	IS - 516 : 1959 (RA-2018)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	M_{15}
Compressive Strength as on	:	28^{th} day
Sample Received on	:	20.01.2021
Report Issue Date	:	20.01.2021

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	23.12.2020	20.01.2021	8.437	402.2	17.87
2	23.12.2020	20.01.2021	8.109	396.9	17.64
3	23.12.2020	20.01.2021	8.275	360.4	16.02

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 38190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2017

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/MSV/W.No-07/CSR-256j/SAND-Gradation/2020-21

28.12.2020

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Project Sub Division, Yelahanka Zone, BBMP, Bangalore.
*** Agency**	:	**Sri. M.S. Venkatesh,** No-15, 4th Main, 11th Cross, Coffee Board Layout, Hebbal, Kempapura, Bangalore-24.
*** Name of Work**	:	BBMP Assets Fencing of Vacant BBMP Land (Including Parks Play Grounds and Garden) Ward No.07, BBMP, Bangalore.
***Reference**	:	EE(Project)/Ynk Zone/WO/77/2020-21 Date:13.08.2020
***Sample ID**	:	Sand Plastering
Test Method As Per	:	IS : 1542 : 1992 (RA-2019)
Sample Received on	:	26.12.2020
Date of Testing	:	28.12.2020
Report Issue Date	:	28.12.2020

Total Wt. of Aggregates in gms **1000**

Is Sieved Size in mm	Cumulative Weight Passing in %	Specification Limits as per IS : 1542 - 1992 (RA-2019)
10	100	100
4.75	98.50	95-100
2.36	97.30	95-100
1.18	95.30	90-100
600 Micron	90.60	80-100
300 Micron	47.40	20-65
150 Micron	9.30	0-15

* Information is furnished by the Customer/Representative

Remarks : This tested sample satisfies requirement.

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

Pooja K.L.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by TapScanner